

---

**Weekly Update: Ending 5/22/2020**

## Middle / High School Improvements

### **Achievements:**

- Fire alarm retrofit

### **Near Future Schedule/Goals:**

- Lighting retrofit beginning

### **Reactive Issues/Concerns/Other:**

- None.

# A-M Elementary School Improvements

### Achievements:

- Asbestos Abatement (IEA)
  - Awaiting permits to continue in selected areas
- General Trades: (Kranz Construction)
  - Demolition progressing
    - Bathrooms
    - New lift for the stage area
    - Concrete cutting
    - Steel stud framing has begun
- Mechanical: (Chappel Central)
  - Demolition Progressing
    - Univents, unit heaters, AHUs, boiler room
    - Piping
    - Bathrooms
    - Classroom plumbing
  - Duct installation to begin
  - Pipe installation to begin
- Electrical: (J&R Electric)
  - Power and lighting demo and discovery

Boiler Room



Stage Lift Area



Front Offices



### **Near Future Schedule/Goals:**

- Abatement in front office / teachers' lounge
- Continued demolition activities
- Continued duct, hydronic piping and plumbing installations / renovations
- Continued electrical installations / renovations
- Controls demo / renovation to begin
- Dirt work on the addition to begin

### **Reactive Issues/Concerns/Other:**

- None.

## MMN Elementary School Improvements

### Achievements:

- Asbestos Abatement (IEA)
  - Progressing in the tunnels
- General Trades: (Sussner Construction)
  - Demolition progressing
    - Big gym
    - Ceilings
    - Lockers
    - Floor Protection
    - Bathrooms
- Mechanical: (Chappel Central)
  - Demolition Progressing
    - Old piping and ductwork
    - Univents, unit heaters, AHUs, boiler room
    - Tunnels
  - New duct installation progressing in Zone 1, 2 and 3
  - Sprinkler installation progressing
  - Plumbing renovations progressing
  - Piping installation progressing
- Electrical: (Muth Electric)
  - Circuit identification
  - Lighting demo
  - Temporary lighting install
  - New wiring and power installations



Front Offices



Bathroom Demo



Duct and VAV Install



### Near Future Schedule/Goals:

- Continued demo activities
- Continued duct, hydronic piping and plumbing installations / renovations
- Continued electrical installations / renovations
- Controls demo / renovation to begin
- Continued fire protection / sprinkler installations / renovations

### Reactive Issues/Concerns/Other:

- Full power shutdowns on Friday and Monday at 4:30 PM to free up switch gear for renovation



**Joe Henn** | Senior Project Manager

**Darin Klein, CEM** | Site Supervisor

**Darby Regan** | Site Supervisor

**Chris Kulseth** | Site Supervisor