

February 5, 2021

Appleton-Milan Elementary School

Achievements:

- All metal wall panels on site have been installed on the west side of the addition (remaining panels were ordered 1/27/21). The east side bathroom underground plumbing rough-in was inspected on 2/4/21. Gym window installation, west side window glazing and caulking, west side concrete stoops, west side classroom wall framing, gym hydronic piping, and gym electrical rough-in was completed this week. The new mechanical equipment was set inside the new mechanical mezzanine.
- On the addition exterior, the east side insulation and wall panel framing has started.
- Inside the addition, above ground plumbing rough in at classroom sinks, east side duct installation, hydronic piping installation, piping insulation, and classroom electrical rough-in is progressing. The gym ceiling painting has started.

Next Two Weeks Schedule/Goals:

- Work on classroom sink plumbing rough-in, exterior wall panels and insulation, duct installation, hydronic piping installation, and electrical rough-in will continue into the week of February 15th.
- Sheet rock installation will begin Monday, February 8th. Finned tube radiation will ship on 2/12/21. Interior wall insulation will start the week of February 15th. East side exterior wall insulation will start Monday (2/1/21). Concrete work on the east side of the addition will start the week of February 8th. Filling dirt back in at underground plumbing rough in will finish on Tuesday, February 9th. Underground electrical on the east side of the addition will start and finish prior to concrete work. West side doors have tentatively been scheduled for the week of February 8th dependent on weather.
- Building Automation Training has been tentatively scheduled for 2/10/21.



West Side Exterior Wall
Insulation and Window Install

Mezzanine Mechanical
Equipment



Gym Ceiling Painting

LQPV High School Middle School

Achievements:

- The gym addition hallway concrete was delayed until this week due to work in Appleton, and due to the cold weather forecast may be pushed into the week of 2/15/21.
- Ductwork for the addition was delivered on 2/3/21.

Next Two Weeks Schedule/Goals:

- The metal panel work on the exterior of the gym will tentatively begin the week of February 15th pending weather.
- The new gym window installation has been delayed until the week of February 15th at the earliest pending more favorable weather conditions.



Gym Ductwork Delivery

Madison-Marietta-Nassau Elementary School

Achievements:

- The sanding of the stage area was completed on 2/4/21.
- The line and logo painting process started on Monday, 2/1/21.
- Front Entrance railing installed on Thursday, 2/4/21.
- Floor sealing continued on the gym floor and started on the stage floor.

Near Future Schedule/Goals:

- Gym line painting, gym floor sealing, and stage sealing will be completed this Saturday, 2/6/21.
- Gym rubber floor base installation will start on Monday, 2/8/21.

Gym Floor Line Painting



Stage Floor Sanding

