

March 19, 2021

Appleton-Milan Elementary School

Achievements:

- The east side duct installation rough in, welding hydronic piping mains, and east side spray foam installation was completed this week.
- Cabinetry was delivered this week on Monday, March 15th.
- On the addition exterior, mezzanine wall waterproofing, metal wall panel framing, and exterior insulation is progressing, and wall panel installation is waiting for material delivery for the building soffits.
- Inside the addition, classroom painting, ceiling grid, finned tube radiation installation, wall framing, west side sheetrock, window installation, east side and mezzanine duct installation, hydronic piping installation, piping insulation, and classroom electrical rough-in and wiring is progressing.

Next Two Weeks Schedule/Goals:

- Gym equipment and classroom cabinetry installation is scheduled for Monday, March 29th. Concrete stoops will be poured once the snow has melted. Classroom flooring installation will start one month from now.
- Finned tube radiation cover installation will start Monday, 3/22. Wednesday of next week (3/24), the addition hydronic piping will be tied into the existing hydronic piping.
- Work on ceiling grid, painting, wall framing, sheetrock installation, wall insulation, mechanical mezzanine piping and duct work, bathroom plumbing rough-in, duct installation, hydronic piping installation, building controls wiring, and electrical rough-in and wiring will continue as into the week of March 29th.



East Side Ductwork and Hydronic Piping



Mechanical Mezzanine Metal Panel Installation



Classroom Ceiling Installation

LQPV High School Middle School

Achievements:

- The gym window installation was completed on Wednesday, 3/17.
- Electrical rough in continued in the gym addition this week.
- Ductwork installation in the gym was completed on Thursday, 3/18.
- The fire suppression system was completed and inspected on Thursday, 3/18.

Next Two Weeks Schedule/Goals:

- Painting will start sometime between today (3/19) and Monday (3/22).
- Electrical and duct work will continue in the storage and vestibule areas through next week (3/26).
- Gym equipment installation will start on April 12th.



Gym Addition Progress

Madison-Marietta-Nassau Elementary School

Achievements:

- The new courtyard door and new gym doors were installed at the south end of the gym.

Near Future Schedule/Goals:

- Working on punch list items.



New Gym Doors



Jason Akin | Vice President of Implementation
Michael Frey | Director of Operations
Chris Kulseth | Site Supervisor
Darby Regan | Site Supervisor