

March 5, 2021

Appleton-Milan Elementary School

Achievements:

- The gym painting was completed, only touch up paint remains. Exterior insulation was done in the mechanical mezzanine up to the unfinished exterior wall. The classroom sink rough ins are complete. Electrical mains on the roof have been roughed in from the boiler room to the addition electrical room. Electrical work is caught up to all the framed walls. The final interior concrete pour was poured Thursday, 3/4/21. Mudding, taping, and sanding drywall has completed some areas that are now ready for paint.
- Finned tube radiation work started in the gym this week.
- On the addition exterior, the east side insulation is complete and wall panel installation is waiting for material delivery for the building soffits.
- Inside the addition, wall framing, west side sheetrock, east side and mezzanine duct installation, hydronic piping installation, piping insulation, and classroom electrical rough-in and wiring is progressing.

Next Two Weeks Schedule/Goals:

- Work on wall framing, sheetrock installation, wall insulation, mechanical mezzanine piping and duct work, bathroom plumbing rough-in, duct installation, hydronic piping installation, and electrical rough-in and wiring will continue as into the week of March 15th.
- Three of the remaining seven storefront window sets will be installed next week (week of March 8th). Painting in the classroom to start this weekend into next week (March 8th). Ceiling grid will be installed starting Thursday, March 11th.
- Cabinet delivery is scheduled for Monday, March 15th.



Finned Tube Radiation Install



East Interior Concrete



Exterior Metal Panel Install

LQPV High School Middle School

Achievements:

- A few outstanding issues with the pool locker room AHU were resolved on Tuesday, 3/2/21.
- Installation of the gym ductwork continued this week. Ductwork installation is complete up to the last piece (waiting on delivery).
- Electrical rough in started in the gym addition this week.

Next Two Weeks Schedule/Goals:

- The final pieces of glass for the gym windows have been measured and will be installed the week of March 15th.
- The hallway concrete is scheduled to be poured on the morning of Tuesday, March 9th.
- Electrical work will continue in the gym until Appleton has more walls framed up and ready for electrical rough in on the east side on the addition. Ductwork installation will finish and work will start back up in Appleton next week (week of March 8th).



Ductwork Installation

Madison-Marietta-Nassau Elementary School

Achievements:

- Working on punch list items.

Near Future Schedule/Goals:

- Working on punch list items.