

April 9, 2021

Appleton-Milan Elementary School

Achievements:

- Work from each of the following specialties was performed this week: Plumbing, Electrical, Hydronic Piping and Insulation, HVAC and Insulation, Wall Framing and Insulation, Drywall Hanging and Finishing, Painting, Ext Wall Insulation and Metal Panel Installation, and Casework Installation.
- Gym Equipment (BB Backboards, Curtain, VB Standards, Wall Padding) was installed.
- Playground equipment was delivered, expected July installation.
- Security rough-in is complete.
- Concrete stoops have been poured; Soffit panels are being installed.

Next Two Weeks Schedule/Goals:

- As the remaining exterior metal wall / soffit panels are installed, store fronts and glazing will be installed, beginning the week of Apr 19th.
- Interior walls and room finishes are progressing nicely from West to East.
 - Framing on the East end, and as a whole, is nearing completion.
 - Drywall finishes and ceiling grid installations are complete on the West end and moving East.
 - Electrical finishes and lighting, Fin-tube radiation, HVAC finishes.
 - Casework installations have begun on the West end.
 - Carpet, epoxy coatings and ceramic tile will begin the week of Apr 19th.
 - Ceiling tile and window finishes will begin in the next month.



Gym Equipment



Mech Room Piping



Exterior Window Opening

LQPV High School Middle School

Achievements:

- Ceiling paint is complete.
- Interior Masonry is complete.

Next Two Weeks Schedule/Goals:

- Gym equipment (Basketball hoops, volleyball standards, curtains, etc.) will begin on April 12th.
- Wall painting is ongoing.



Painting Progress

Event Gym Door Infills



Madison-Marietta-Nassau Elementary School

Achievements:

- Continued preparation for summer work.
- First phase of window blinds were installed, remaining will be installed towards the end of summer.

Near Future Schedule/Goals:

- Working on punch list items.



Classroom Blinds