

**November 2020**

## Appleton-Milan Elementary School

### Achievements:

- Gym addition precast walls were installed, and the roof has been sealed.
- The classroom addition exterior wall framing and sheathing is progressing behind the structural steel and roof deck installation.
- Inside the addition, roof drain and underground plumbing is progressing.

### Near Future Schedule/Goals:

- The structural steel work will be completed, exterior wall framing will be completed, underground plumbing will be completed, interior concrete slab will be poured, exterior wall metal panel installation will begin, and roofing installation will begin.



## LQPV High School Middle School

### Achievements:

- The boiler room upgrades are up and running.
- The wood and ag shop structural steel has been installed, and the mechanical units have been raised into place.
- The gym addition precast walls are being installed in coordination with the structural steel.
- The first phase of the lighting retrofit is complete.

### Near Future Schedule/Goals:

- The existing mechanical systems will be upgraded to the new controls system, new mechanical systems in the wood and ag shops will be completed, the gym addition precast panels and structural steel will be installed, roofing work will start at the gym addition, and outstanding issues on the lighting retrofit project will be completed.



# Madison-Marietta-Nassau Elementary School

### Achievements:

- The exterior walls (metal wall paneling, brick work, and storefront system) at the front entrance addition is nearing completion.
- The interior work in the new main office is progressing, new walls are being built and finished, and the mechanical systems construction to the new space is progressing.
- The new boiler room upgrades are up and running.

### Near Future Schedule/Goals:

- The new addition exterior work will be completed, the interior work at the addition will continue, and a viable solution to repair the gym sub-floor concrete is nearing resolution.

