
Weekly Update: Ending 5/22/2020

Middle / High School Improvements

Achievements:

- Fire alarm retrofit

Near Future Schedule/Goals:

- Lighting retrofit

Reactive Issues/Concerns/Other:

- None.

A-M Elementary School Improvements

Achievements:

- School staff is working hard to empty out the classrooms in preparation of the summer's construction activities.
- Asbestos Abatement (IEA)
 - Boiler removed
 - Flooring in stage area
- General Trades: (Kranz Construction)
 - Demolition progressing
 - Floor protection
 - Gym / Cafeteria
 - Hallway ceilings
 - Bathrooms
 - Playground
- Mechanical: (Chappel Central)
 - Demolition Progressing
 - Univents, unit heaters, AHUs, boiler room
 - Piping
 - Bathrooms
 - Duct installation planning
- Electrical: (J&R Electric)
 - Lighting removal
 - Temp lighting
- Controls: (Johnson Controls)
 - Preparation activities
- Windows: (Heartland Glass)
 - Preparation activities

Boiler Room



Playground



Bathroom Plumbing



Near Future Schedule/Goals:

- Continued demolition
- Concrete cutting
- Abatement in front office / teachers' lounge
- Make all areas available for construction
 - Teachers packed and moved
- Dirt work on the addition

Reactive Issues/Concerns/Other:

- None.

MMN Elementary School Improvements

Achievements:

- Asbestos Abatement (IEA)
 - Boiler removed
 - Big gym complete
 - Progressing in the tunnels
- General Trades: (Sussner Construction)
 - Demolition progressing
 - Big gym
 - Hallway ceilings
 - Small Gym
 - Lockers
 - Floor Protection
- Mechanical: (Chappel Central)
 - Demolition Progressing
 - Old piping
 - Univents, unit heaters, AHUs, boiler room
 - Tunnels
 - Duct installation progressing
 - Sprinkler installation progressing
- Electrical: (Muth Electric)
 - Circuit identification
 - Lighting demo
 - Temporary lighting install
 - New wiring
- Controls: (Johnson Controls)
 - Preparation activities
- Windows: (Heartland Glass)
 - Preparation activities

Hallway Demo



Bathroom Demo



Duct and Sprinkler Pipe Install



Near Future Schedule/Goals:

- Continued demo
- Begin in Prairie 5 area
- Make all areas available for construction
 - Teachers / Admin packed and moved

Reactive Issues/Concerns/Other:

- None.



Joe Henn | Senior Project Manager

Darin Klein, CEM | Site Supervisor

Darby Regan | Site Supervisor

Chris Kulseth | Site Supervisor